

Riverside Road, Quitman County, Mississippi

Project proposed schedule

April 2022

Notice of Award – October 2022

Engineering Contracts Signed – December 2022

Notice to Proceed by Quitman County for Engineering Work – December 2022

Program project in STIP- January 2023

Review locations for utility conflicts – January 2023

Geotechnical Work – February 2023

Complete field work- March 2023

Hydraulic Analysis if drainage structures – April 2023

Regulatory permit 404 application complete – April 2023

Right-of-way plans finalized – May 2023

Conceptual plan review – May 2023

Plans-in-hand Field inspection – June 2023

Submittal of regulatory permits- June 2023

Office review plan review- July 2023

Final contract plans and documents- August 2023

Rights-of-way obtained- September 2023

Utilities adjusted October - 2023

Environmental work complete- November 2023

Advertise for construction- December 2023

Preconstruction conference- January 2024

Notice to proceed- February 2024

Estimated start date of construction- March 2024

Begin construction staking- March 2024

Install traffic control devices- March 2024

Clearing and grubbing site- April 2024
Over excavation of unsuitable soils- April 2024
Begin demolition of pavements- May 2024
Begin laying pipe and drainage structures- June 2024
Begin demolition of pavements- June 2024
Concrete box culvert construction begin – June 2024
Begin hauling dirt – July 2024
Begin soil cement operations- September 2024
Curb and gutter work- October 2024
Hot mix paving- October 2023- December 2024
Striping- March 2025
Landscape- March 2025
Clean up- April 2025
Permanent erosion control – May 2025
Final inspection - June 2025